

REVIEWED

for general conformance

with project requirements

Jeff Sultan, Electrical Engineer

Acceptance

Test Report 7/25/2011

of

Project:

**College of San Mateo
1700 W. Hillsdale Blvd
San Mateo, Ca**

Prepared For:


**Contra Costa Electric
825 Howe Rd
Martinez, California**

Prepared By:

**Power Systems Testing Co.
2267 Claremont Court
Hayward, California 94545
510.783.5096**

June 30, 2011


Reference: H12270



POWER SYSTEMS 
TESTING CO. 
Carlos Gasca

Report Approved By:



Jonathan Kropf



**Acceptance
Test Report
of**


Project:

**College of San Mateo
1700 W. Hillsdale Blvd
San Mateo, Ca**



Prepared For:

**Contra Costa Electric
825 Howe Rd
Martinez, California**



Prepared By:

**Power Systems Testing Co.
2267 Claremont Court
Hayward, California 94545
510.783.5096**


June 30, 2011

Reference: H12270

Report Prepared By:


Carlos Gasca

Report Approved By:


Jonathan Kropf

1.0 INTRODUCTION

Acceptance tests are performed to provide assurance that the equipment tested and inspected is in proper operating condition. As well as maintaining continuous, reliable service; free from unscheduled electrical power interruptions and costly unplanned "down time" maintenance.

Protective devices are tested to assure protection against faults, overloads, and/or improper voltage conditions. Circuit breakers and relays are mechanically checked for conformance to manufacturer's specifications. Switchgear control wiring is checked for circuit integrity. Engineers' specifications are followed with regard to relay settings and electrical system operation.

The results of these tests when compared to results from future maintenance testing will provide a written track record on the performance of your electrical system.

2.0 SUMMARY

Power Systems Testing Company was awarded the contract to perform acceptance testing of the College of San Mateo, San Mateo, CA. The testing was performed on June 8, 2011 and June 9, 2011 by Carlos Gasca, Matt Hart, and Shane Carnine. The work was coordinated with Dave of Contra Costa Electric.

Equipment that was found with problems of a minor nature, were remedied immediately. Problems that will require additional work for correction are noted on the data sheets. A list of any discrepancies uncovered and recommendations for corrective action appear under the "Results and Recommendations" heading of this report.

3.0 EQUIPMENT TESTED AND INSPECTED

- **NEW PADMOUNT SWITCH:**
 1. One (1) Medium Voltage Padmount Switch, G & W, Type Gas Insulated Switch, 630 amps.
 2. One (1) Protective Relay, G & W.
 3. Nine (9) Medium Voltage Cables, Okonite, 15KV, 2/0 AWG.
- **NEW PADMOUNT TRANSFORMER:**
 1. One (1) Oil Filled Transformer, CG Power Systems, 1500KVA.
- **NEW MAIN SWITCHBOARD 480V:**
 1. One (1) Low Voltage Circuit Breaker, Cutler Hammer, Type Magnum SB, 2000 amps.
 2. One (1) Low Voltage Circuit Breaker, Cutler Hammer, Type HND, 1200 amps.
 3. Six (6) Low Voltage Circuit Breakers, Cutler Hammer, Type HKD, 225 amps to 400 amps.
 4. One (1) Dry Type Transformer, Cutler Hammer, 30KVA.
 5. One (1) Grounding System.

4.0 TEST PROCEDURES

- **SWITCHES, VACUUM, MEDIUM-VOLTAGE (NETA 7.5.3)**

1. **VISUAL AND MECHANICAL INSPECTION**

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected physical and mechanical condition.
- c. Inspected anchorage, alignment, grounding, and required clearances.
- d. Verified the unit was clean.
- e. Performed mechanical operator tests in accordance with manufacturer's published data, if applicable.
- f. Verified correct operation of all indicating and control devices, if applicable.
- g. Verified appropriate lubrication on moving current-carrying parts and on moving and sliding surfaces.

2. **ELECTRICAL TESTS**

- a. Performed contact-resistance test across each switchblade and fuseholder.
- b. Performed insulation-resistance tests for one minute on each pole, phase-to-phase and phase-to-ground with switch closed, and across each open pole. Applied voltage in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1.
- c. Performed a dielectric withstand voltage test on each pole with switch closed. Tested each pole-to-ground with all other poles grounded. Test voltage was in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.19.

4.0 TEST PROCEDURES CONT'D

- **SWITCHES, VACUUM, MEDIUM-VOLTAGE (NETA 7.5.3) CONT'D**

3. TEST VALUES

- a. Microhm or dc millivolt drop values did not exceed the high levels of the normal range as indicated in the manufacturer's published data. In the absence of manufacturer's published data, investigated values that deviated from adjacent poles or similar switches by more than 50 percent of the lowest value.
- b. Insulation-resistance values were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1. Values of insulation resistance less than this table or manufacturer's recommendations were investigated. Dielectric withstand voltage tests did not proceed until insulation-resistance levels were raised above minimum values.
- c. If no evidence of distress or insulation failure was observed by the end of the total time of voltage application during the dielectric withstand test, the test specimen was considered to have passed the test.

4.0 TEST PROCEDURES CONT'D

- **PROTECTIVE RELAYS, ELECTROMACHANICAL AND SOLID-STATE (NETA 7.9.1)**

1. VISUAL AND MECHANICAL INSPECTION

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected relays and cases for physical damage. Removed shipping restraint material.
- c. Verified the unit is clean.
- d. Relay Case
 1. Tightened case connections.
 2. Inspected cover for correct gasket seal.
 3. Cleaned cover glass. Inspected shorting hardware, connection paddles, and knife switches.
 4. Removed any foreign material from the case.
 5. Verified target reset.
- e. Set relays in accordance with coordination study.

2. ELECTRICAL TESTS

- a. Inspected targets and indicators.
 1. Determined pickup and dropout of electromechanical targets.
 2. Verified operation of all light-emitting diode indicators.
 3. Set contrast for liquid-crystal display readouts.

4.0 TEST PROCEDURES CONT'D

- **PROTECTIVE RELAYS, ELECTROMACHANICAL AND SOLID-STATE (NETA 7.9.1) CONT'D**

3. FUNCTIONAL OPERATION

a. 50 Instantaneous Overcurrent Relay

1. Determined pickup.
2. Determined dropout.
3. Determined time delay.

b. 51 Time Overcurrent

1. Determined minimum pickup.
2. Determined time delay at two points on the time current curve.

4. CONTROL VERIFICATION

a. Functional tests

1. Verified that each of the relay contacts performed its intended function in the control scheme including breaker trip tests, close inhibit tests, 86 lockout tests, and alarm functions. Referred to Section 8.0.

5. TEST VALUES

- a. When not otherwise specified, used manufacturer's recommended tolerances.

4.0 TEST PROCEDURES CONT'D

- **CABLES-MEDIUM AND HIGH VOLTAGE (NETA 7.3.3)**

1. VISUAL AND MECHANICAL INSPECTION

- a. Compared cable data with drawings and specifications.
- b. Inspected exposed sections of cables for physical damage.
- c. Inspected compression-applied connectors for correct cable match and indentation.
- d. Inspected shield grounding, cable supports, and terminations.
- e. Verified that visible cable bends met or exceeded ICEA and manufacturer's minimum published bending radius.
- f. Inspected fireproofing in common cable areas.
- g. Inspected for correct identification and arrangements.
- h. Inspected cable jacket and insulation condition.

2. ELECTRICAL TESTS

- a. Performed an insulation-resistance test individually on each conductor with all other conductors and shields grounded. Applied voltage in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1.
- b. Performed a shield-continuity test on each power cable.
- c. In accordance with ICEA, IEC, IEEE and other power cable consensus standards, testing can be performed by means of direct current, power frequency alternating current, or very low frequency alternating current. These sources may be used to perform insulation-withstand tests, and baseline diagnostic tests such as partial discharge analysis, and power factor or dissipation factor. The selection was made after an evaluation of the available test methods and a review of the installed cable system. Some of the available test methods are listed below.

4.0 TEST PROCEDURES CONT'D

- **CABLES-MEDIUM AND HIGH VOLTAGE (NETA 7.3.3) CONT'D**

1. Dielectric Withstand
 - A. Direct current (dc) dielectric withstand voltage
2. Baseline Diagnostic Tests
 - A. Power factor/ dissipation factor (tan delta)
 - I. Power frequency (50/60 Hz)
 - II. Very low frequency (VLF)
 - B. DC insulation resistance
3. TEST VALUES
 - a. Insulation-resistance values were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1. Values of insulation resistance less than this table or manufacturer's recommendations were investigated.
 - b. Shielding exhibited continuity. Investigated resistance values in excess of ten ohms per 1000 feet of cable.
 - c. If no evidence of distress or insulation failure was observed by the end of the total time of voltage application during the dielectric withstand test, the test specimen was considered to have passed the test.
 - d. Based on the test methodology chosen, referred to applicable standards or manufacturer's literature for acceptable values.

4.0 TEST PROCEDURES CONT'D

- **TRANSFORMERS, LIQUID-FILLED (NETA 7.2.2)**

1. **VISUAL AND MECHANICAL INSPECTION**

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected physical and mechanical condition.
- c. Inspected impact recorder prior to unloading.
- d. Tested dew point of tank gases, if applicable.
- e. Inspected anchorage, alignment, and grounding.
- f. Verified the presence of PCB content labeling.
- g. Verified removal of any shipping bracing after placement.
- h. Verified the bushings are clean.
- i. Verified that alarm, control, and trip settings on temperature and level indicators are as specified.
- j. Verified correct liquid level in tanks and bushings.
- k. Verified that positive pressure was maintained on gas-blanketed transformers.
- m. Performed inspections and mechanical tests as recommended by the manufacturer.
- n. Tested load tap-changer in accordance with Section 7.12.
- o. Verified presence of transformer surge arresters.
- p. Verified de-energized tap-changer position was left as specified.

4.0 TEST PROCEDURES CONT'D

- **TRANSFORMERS, LIQUID-FILLED (NETA 7.2.2) CONT'D**

2. ELECTRICAL TESTS

- a. Performed insulation-resistance tests, winding-to-winding and each winding-to-ground. Applied in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.5. Calculated polarization index.
- b. Performed turns-ratio tests at all tap positions.
- c. Performed insulation power-factor or dissipation-factor tests on all windings in accordance with test equipment manufacturer's published data.
- d. Performed excitation-current tests in accordance with test equipment manufacturer's published data.
- e. Measured the resistance of each high-voltage winding in each de-energized tap-changer position. Measured the resistance of each low-voltage winding in each de-energized tap-changer position, if applicable.
- f. Removed a sample of insulating liquid in accordance with ASTM D 923. Sample was tested for the following.
 1. Dielectric breakdown voltage: ASTM D 877 and/or ASTM D 1816
 2. Acid neutralization number: ANSI/ASTM D 974
 3. Specific gravity: ANSI/ASTM D 1298
 4. Interfacial tension: ANSI/ASTM D 971 or ANSI/ASTM D 2285
 5. Color: ANSI/ASTM D 1500
 6. Visual Condition: ASTM D 1524
- g. Removed a sample of insulating liquid in accordance with ASTM D 3613 and performed dissolved-gas analysis (DGA) in accordance with ANSI/IEEE C57.104 or ASTM D3612.

4.0 TEST PROCEDURES CONT'D

- **TRANSFORMERS, LIQUID-FILLED (NETA 7.2.2) CONT'D**

3. TEST VALUES

- a. Liquid levels in the transformer tanks and bushings were within indicated tolerances.
- b. Positive pressure was indicated on pressure gauge for gas-blanketed transformers.
- c. Minimum insulation-resistance values of transformer insulation were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.5. Values of insulation resistance less than this table or manufacturer's recommendations were investigated. The polarization index was not less than 1.0.
- d. Turns-ratio test results did not deviate by more than one-half percent from either the adjacent coils or the calculated ratio.
- e. Maximum winding insulation power-factor/dissipation-factor values of liquid-filled transformers were in accordance with the manufacturer's published data. In the absence of manufacturer's published data used Table 100.3.
- f. Typical excitation-current test data pattern for a three-legged core transformer was two similar current readings and one lower current reading.
- g. Temperature corrected winding-resistance values were compared within one percent of previously obtained results.
- h. Insulating liquid values were in accordance with Table 100.4.
- i. Evaluated results of dissolved-gas analysis in accordance with ANSI/IEEE Standard C57.104.

4.0 TEST PROCEDURES

- **SWITCHGEAR AND SWITCHBOARD ASSEMBLIES (NETA 7.1)**

1. **VISUAL AND MECHANICAL INSPECTION**

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected physical and mechanical condition.
- c. Inspected anchorage, alignment, grounding, and required area clearances.
- d. Verified the unit was clean and all shipping bracing, loose parts, and documentation shipped inside cubicles have been removed.
- e. Verified that fuse and circuit breaker sizes and types correspond to drawings and coordination study as well as to the circuit breaker's address for microprocessor-communication packages.
- f. Inspected bolted electrical connections for high resistance using the following method:
 1. Used a low-resistance ohmmeter in accordance with Section 7.1.2.
- g. Verified appropriate lubrication on moving current-carrying parts and on moving and sliding surfaces.
- h. Inspected insulators for evidence of physical damage or contaminated surfaces.
- i. Verified correct barrier and shutter installation and operation.
- j. Exercised all active components.
- k. Inspected mechanical indicating devices for correct operation.
- l. Verified that filters are in place and vents are clear.

4.0 TEST PROCEDURES CONT'D

- **SWITCHGEAR AND SWITCHBOARD ASSEMBLIES (NETA 7.1)**
CONT'D

2. ELECTRICAL TESTS

- a. Performed resistance measurements through bolted electrical connections with a low-resistance ohmmeter, if applicable, in accordance with Section 7.1.1.
- b. Performed insulation-resistance tests on each bus section, phase-to-phase and phase-to-ground, for one minute in accordance with Table 100.1.
- e. Performed ground-resistance tests in accordance with Section 7.13.
- k. Verified operation of cubicle switchgear/switchboard space heaters.

3. TEST VALUES

- a. Compared bolted connection resistance values to values of similar connections. Investigated values which deviated from those of similar bolted connections by more than 50 percent of the lowest value.
- b. Insulation-resistance values of bus insulation were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1. Values of insulation resistance less than this table or manufacturer's recommendations were investigated.
- c. Results of ground-resistance tests were in accordance with Section 7.13.
- d. Heaters were operational.

4.0 TEST PROCEDURES CONT'D

- **CIRCUIT BREAKERS, AIR, INSULATED CASE/MOLDED-CASE (NETA 7.6.1.1)**

1. VISUAL AND MECHANICAL INSPECTION

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected physical and mechanical condition.
- c. Inspected anchorage and alignment.
- d. Verified the unit was clean.
- e. Operated the circuit breaker to insure smooth operation.
- f. Performed adjustments for final protective device settings in accordance with the coordination study.

2. ELECTRICAL TESTS

- a. Performed insulation-resistance tests for one minute on each pole, phase-to-phase and phase-to-ground with the circuit breaker closed, and across each open pole. Applied voltage in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1.
- b. Performed a contact/pole-resistance test.
- c. Determined long-time pickup and delay by primary current injection.
- d. Determined short-time pickup and delay by primary current injection.
- e. Determined ground-fault pickup and time delay by primary current injection.
- f. Determined instantaneous pickup by primary current injection.
- g. Verified operation of charging mechanism.

4.0 TEST PROCEDURES CONT'D

- **CIRCUIT BREAKERS, AIR, INSULATED CASE/MOLDED-CASE (NETA 7.6.1.1) CONT'D**

3. TEST VALUES

- a. Settings complied with coordination study recommendations.
- b. Insulation-resistance values were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.1. Values of insulation resistance less than this table or manufacturer's recommendations were investigated.
- c. Microhm or dc millivolt drop values did not exceed the high levels of the normal range as indicated in the manufacturer's published data. If manufacturer's published data was not available, investigated values that deviated from adjacent poles or similar breakers by more than 50 percent of the lowest value.
- d. Long-time pickup values were as specified, and the trip characteristic did not exceed manufacturer's published time-current characteristic tolerance band, including adjustment factors. If manufacturer's curves were not available, trip times did not exceed the value shown in Table 100.7.
- e. Short-time pickup values were as specified, and the trip characteristic did not exceed manufacturer's published time-current tolerance band.
- f. Ground fault pickup values were as specified, and the trip characteristic did not exceed manufacturer's published time-current tolerance band.
- g. Instantaneous pickup values were as specified and within manufacturer's published tolerances. In the absence of manufacturer's published data, referred to Table 100.8.
- h. Pickup values and trip characteristics were within manufacturer's published tolerances.
- i. The charging mechanism operated in accordance with manufacturer's published data.

4.0 TEST PROCEDURES CONT'D

- **TRANSFORMERS, DRY-TYPE, AIR-COOLED, LOW-VOLTAGE, SMALL (NETA 7.2.1.1)**

1. VISUAL AND MECHANICAL INSPECTION

- a. Compared equipment nameplate data with drawings and specifications.
- b. Inspected physical and mechanical condition.
- c. Inspected anchorage, alignment, and grounding.
- d. Verified that resilient mounts were free and that any shipping brackets were removed.
- e. Verified that as-left tap connections were as specified.

2. ELECTRICAL TESTS

- a. Performed insulation-resistance tests winding-to-winding and each winding-to-ground. Applied voltage in accordance with manufacturer's published data or in the absence of manufacturer's published data, used Table 100.5. Calculated polarization index.
- b. Performed turns-ratio tests at all tap positions.

3. TEST VALUES

- a. Tap connections were left as found unless otherwise specified.
- b. Minimum insulation-resistance values of transformer insulation were in accordance with manufacturer's published data. In the absence of manufacturer's published data, used Table 100.5. Values of insulation resistance less than this table or manufacturer's recommendations were investigated. The polarization index was not less than 1.0.
- c. Turns-ratio test results did not deviate by more than one-half percent from either the adjacent coils or the calculated ratio.
- d. Phase-to-phase and phase-to-neutral secondary voltages were in agreement with nameplate data.

4.0 TEST PROCEDURES CONT'D

- **GROUNDING SYSTEMS (NETA 7.13)**

1. VISUAL AND MECHANICAL INSPECTION

- a. Verified ground system was in compliance with drawings, specifications, and NFPA 70 National Electrical Code Article 250.
- b. Inspected physical and mechanical condition.
- c. Inspected anchorage.

2. ELECTRICAL TESTS

- a. Performed fall-of-potential or alternative test in accordance with ANSI/IEEE 81 on the main grounding electrode or system.
- b. Performed point-to-point tests to determined the resistance between the main grounding system and all major electrical equipment frames, system neutral, and derived neutral points.

3. TEST VALUES

- a. Grounding system electrical and mechanical connections were free of corrosion.
- b. The resistance between the main grounding electrode and ground was no greater than five ohms for large commercial or industrial systems and 1.0 ohm or less for generating or transmission station grounds unless otherwise specified by the owner. (Referenced ANSI/IEEE Standard 142)
- c. Investigated point-to-point resistance values that exceed 0.5 ohm.

5.0 RESULTS AND RECOMMENDATIONS

All equipment, listed in section 3.0 "**Equipment Inspected and Tested**", tested satisfactory as installed and is operational and acceptable for service.

This is for your information and documentation.

NETA Reference Tables

TABLE 100.1
Insulation Resistance Test Values
Electrical Apparatus and Systems

Nominal Rating of Equipment in Volts	Minimum Test Voltage, DC	Recommended Minimum Insulation Resistance in Megohms
250	500	25
600	1,000	100
1,000	1,000	100
2,500	1,000	500
5,000	2,500	1,000
8,000	2,500	2,000
15,000	2,500	5,000
25,000	5,000	20,000
34,500 and above	15,000	100,000

In the absence of consensus standards dealing with insulation-resistance tests, the Standards Review Council suggests the above representative values.

See Table 100.14 for temperature correction factors.

Test results are dependent on the temperature of the insulating material and the humidity of the surrounding environment at the time of the test.

Insulation-resistance test data may be used to establish a trending pattern. Deviations from the baseline information permit evaluation of the insulation.

TABLE 100.3

**Recommended Dissipation Factor/Power Factor at 20° C
Liquid-Filled Transformers, Regulators, and Reactors
Acceptance Test Values**

Oil, Silicone, and Less-Flammable Hydrocarbon Maximum Value (Percent)	
New Power Transformers and Reactors	0.5%
New Distribution Transformers and Regulators	1.0%
Remanufactured Power Transformers and Reactors	1.0%
Remanufactured Distribution Transformers and Regulators	1.5%

In the absence of consensus standards dealing with transformer dissipation-factor or power-factor values, the NETA Standards Review Council suggests the above representative values.

TABLE 100.4.1
Insulating Fluid Limits

Table 100.4.1 Test Limits for New Insulating Oil Received in New Equipment					
Mineral Oil					
Test	ASTM Method	≤ 69 kV and Below	>69 kV - < 230 kV	≥230 kV - < 345 kV	≥345 kV and Above
Dielectric breakdown, kV minimum	D877	30	30	30	
Dielectric breakdown, kV minimum @ 1mm (0.04") gap	D1816	25	30	32	35
Dielectric breakdown, kV minimum @ 2 mm (0.08") gap	D1816	45	52	55	60
Interfacial tension mN/m minimum	D971 or D2285	38	38	38	38
Neutralization number, mg KOH/g maximum	D974	0.015	0.015	0.015	0.015
Water content, ppm maximum	D1533	20	10	10	10
Power factor at 25° C, %	D924	0.05	0.05	0.05	0.05
Power factor at 100° C, %	D924	0.40	0.40	0.30	0.30
Color	D1500	1.0	1.0	1.0	0.5
Visual condition	D1524	Bright and clear	Bright and clear	Bright and clear	Bright and clear

ANSI/IEEE C57.106-2002, *Guide for Acceptance and Maintenance of Insulating Oil in Equipment*, Tables 1, 2, and 3.

Table 100.5

**Transformer Insulation Resistance
Acceptance Testing**

Transformer Coil Rating Type in Volts	Minimum DC Test Voltage	Recommended Minimum Insulation Resistance in Megohms	
		Liquid Filled	Dry
0 - 600	1000	100	500
601 - 5000	2500	1000	5000
Greater than 5000	5000	5000	25000

In the absence of consensus standards, the NETA Standards Review Council suggests the above representative values.

See Table 100.14 for temperature correction factors.

NOTE: Since insulation resistance depends on insulation rating (kV) and winding capacity (kVA), values obtained should be compared to manufacturer's published data.

.TABLE 100.7
**Inverse Time Trip Test
at 300% of Rated Continuous Current of Circuit Breaker
Molded-Case Circuit Breakers**

Range of Rated Continuous Current (Amperes)	Maximum Trip Time in Seconds For Each Maximum Frame Rating ^a	
	≤ 250 V	251 – 600V
0-30	50	70
31-50	80	100
51-100	140	160
101-150	200	250
151-225	230	275
226-400	300	350
401-600	-----	450
601-800	-----	500
801-1000	-----	600
1001 – 1200	-----	700
1201-1600	-----	775
1601-2000	-----	800
2001-2500	-----	850
2501-5000	-----	900
6000	-----	1000

Derived from Table 5-3, NEMA Standard AB 4-1996, *Guidelines for Inspection and Preventive Maintenance of Molded-Case Circuit Breakers Used in Commercial and Industrial Applications*.

- a. Trip times may be substantially longer for integrally-fused circuit breakers if tested with the fuses replaced by solid links (shorting bars).

TABLE 100.8
Instantaneous Trip Tolerances
for Field Testing of Circuit Breakers

Breaker Type	Tolerance of Settings	Tolerances of Manufacturer's Published Trip Range	
		High Side	Low Side
Adjustable	+40% -30%	-----	-----
Nonadjustable	-----	+25%	-25%

Reproduction of Table 5-4 from NEMA publication AB4-1996.

For circuit breakers with nonadjustable instantaneous trips, tolerances apply to the manufacturer's published trip range, i.e., +40 percent on high side, -30 percent on low side.

TABLE 100.14.1
Insulation Resistance Conversion Factors (20° C)

Temperature		Multiplier	
°C	°F	Apparatus Containing Immersed Oil Insulation	Apparatus Containing Solid Insulation
-10	14	0.125	0.25
-5	23	0.180	0.32
0	32	0.25	0.40
5	41	0.36	0.50
10	50	0.50	0.63
15	59	0.75	0.81
20	68	1.00	1.00
25	77	1.40	1.25
30	86	1.98	1.58
35	95	2.80	2.00
40	104	3.95	2.50
45	113	5.60	3.15
50	122	7.85	3.98
55	131	11.20	5.00
60	140	15.85	6.30
65	149	22.40	7.90
70	158	31.75	10.00
75	167	44.70	12.60
80	176	63.50	15.80
85	185	89.789	20.00
90	194	127.00	25.20
95	203	180.00	31.60
100	212	254.00	40.00
105	221	359.15	50.40
110	230	509.00	63.20

Derived from *Stitch in Time...The Complete Guide to Electrical Insulation Testing*, Megger.

Formula:

$$R_c = R_a \times K$$

Where: R_c is resistance corrected to 20° C
 R_a is measured resistance at test temperature
 K is applicable multiplier

Example: Resistance test on oil-immersion insulation at 104°

$$R_a = 2 \text{ megohms} @ 104^\circ F$$

$$K = 3.95$$

$$R_c = R_a \times K$$

$$R_c = 2.0 \times 3.95$$

$$R_c = 7.90 \text{ megohms} @ 20^\circ C$$



TABLE 100.19
Dielectric Withstand Test Voltages
Electrical Apparatus Other than Inductive Equipment

Nominal System (Line) Voltage ^a (kV)	Insulation Class	AC Factory Test (kV)	Maximum Field Applied AC Test (kV)	Maximum Field Applied DC Test (kV)
1.2	1.2	10	6.0	8.5
2.4	2.5	15	9.0	12.7
4.8	5.0	19	11.4	16.1
8.3	8.7	26	15.6	22.1
14.4	15.0	34	20.4	28.8
18.0	18.0	40	24.0	33.9
25.0	25.0	50	30.0	42.4
34.5	35.0	70	42.0	59.4
46.0	46.0	95	57.0	80.6
69.0	69.0	140	84.0	118.8

In the absence of consensus standards, the NETA Standards Review Council suggests the above representative values.

a. Intermediate voltage ratings are placed in the next higher insulation class.

Test Data Sheets

POWER SYSTEMS

TESTING CO.

Northern • Central
Southern • California



HIGH VOLTAGE VACUUM INTERRUPTER TEST REPORT

CUSTOMER	Contra Costa Electric	LOCATION	College of San Mateo	JOB NO.	H/12270
			1700 W. Hillsdale Blvd.	DATE	6-8-11
SWGR PN# IDENTIFICATION:	New Piedmont Switch	TEST EQUIPMENT USED:	5kV Megger CAT# 1010431, AC HiPot 1010551	TESTED BY	CB

MFG./TYPE	TOLERANCE	AS FOUND			AS LEFT		
		MIN/MAX	A	B	C	A	B
VACUUM BOTTLE TEST @ 27kV /1min	Pass/Fail	Pass	Pass	Pass	Pass		
Ac HiPot open @ 27kV /1min	Pass/Fail	Pass	Pass	Pass	Pass		
Ac HiPot closed @ 27kV /1min	Pass/Fail	Pass	Pass	Pass	Pass		
Feeder #1 To Feeder #2	Contact Resist.	344.9μm	383.9μm	369.5μm			
Feeder #2 To Feeder #4	Contact Resist.	931.1μm	949.8μm	935.7μm			
Feeder #1 To Feeder #3	Contact Resist.	855.3μm	803μm	808.4μm			
CONTACT RESISTANCE (MICRO-OHMS)							
MEGGER TEST		BREAKER OPEN					BREAKER CLOSED
	A	B	C	A-GRN	B-GRN	C-GRN	
2500 VOLTS @/min	600m	600m	600m	600m	600m	600m	600m
COUNTER START	✓/%			✓	✓		
COUNTER STOP	✓/%			✓	LUBRICATION	✓	
	SECONDARY CONTACTS	✓/%	AUX. CONTACTS	✓/%	RACKING MECHANISM	✓/%	
REMARKS:							



POWER SYSTEMS TESTING CO.

LOS ANGELES • SAN DIEGO
HAYWARD • FRESNO • SACRAMENTO

OVERCURRENT RELAY TEST REPORT

CUSTOMER <i>Contra Costa Electric</i>		LOCATION <i>College of San Mateo</i>	JOB NO. <i>H 122-70</i>							
		DATE <i>6-9-71</i>	TESTED BY <i>CE</i>							
SWGR, PNL. IDENTIFICATION <i>12kv Switch Science Bldg</i>		TEST EQUIPMENT USED <i>CB 845 CAT# 1009855</i>								
CIRCUIT IDENTIFICATION	RELAY	SETTINGS	<i>187.5A 2.50A 375A TEST DATA</i>			INST. (AMPS)	% TIME IN SECONDS @	TARGET OPERATION	INSUL. RES.	
			MFG.	TYPE	TAP					TIME DIAL
A4	Ed W	2 vac/lite	125	0.001 x 7	128	6.30	3.8	1.19	300	%
B4	Gf W	control	125		128	6.49	3.39	1.22	870	%
C4	PC		12.5		128	6.56	3.20	1.21	872	%
A4	GF		35%		46	6.71	3.40	1.21		
B4	GF		35%		46	6.63	3.36	1.2		
C4	GF		35%	→	46	6.54	3.45	1.2		
REMARKS										

REMARKS

POWER SYSTEMS

TESTING CO.



Northern • Central • Southern
California

DC HIGH POTENTIAL TEST REPORT

CUSTOMER	CONTRA COSTA ELECTRIC	LOCATION	COLLEGE OF SAN MATEO	JOB NO.	4412220
			1300 W. HUNSDORF BLVD.	DATE	6.9.11
SWGR PNL IDENTIFICATION	G&W SWITCH FEEDER 1	SAN MATEO CA		TESTED BY	MH

TEST EQUIPMENT USED:

DC HIGH VOLTAGE TEST CAL. 1009892
5KV MEGGER CAL. 1010032

CABLE DATA

STEP VOLTAGE TEST

Insulation type	Mils	220	Kilovolts	Microamps			Leakage @ Test Voltage			Voltage Decay		
				A	B	C	Time	A	B	C	Time	A
OKONITE EP 133%	Gnd ✓	Ungrd	5KV	.15	.10	.11	:30	.55	.52	.53	:02	30KV
OKONITE EP 133%	CU ✓	AL	10KV	.19	.13	.15	:00	.54	.50	.49	:05	10KV
OKONITE EP 133%	Shld ✓	Unshld	15KV	.23	.20	.20	:00	.42	.42	.43	:07	7KV
OKONITE EP 133%	No Term	2	20KV	.27	.26	.25	:00	.40	.40	.40	:10	5KV
OKONITE EP 133%			25KV	.29	.29	.30	:00	.39	.40	.40	:12	2KV
OKONITE EP 133%			30KV	.33	.33	.33	:00	.38	.38	.36	:15	1KV
OKONITE EP 133%			35KV	.38	.39	.38	:00	.37	.37	.34	:18	0


TEST INFORMATION

Test voltage	50KV	Steps	10	45KV	.50	.50	8:00	.36	.36	.33		
Temp	90°F	Humidity	33%	50KV	.54	.50	.49	.34	.36	.31		
							9:00					
A-G		Megger@	2500V				10:00	.31	.33	.30		
B-G		C-G										
60G	60G	60G	60G				11:00	.31	.33	.30		
		Shield continuity					12:00	.30	.32	.29		
A	B	C					13:00	.30	.31	.29		
							14:00	.29	.31	.29		
							15:00	.29	.30	.29		

REMARKS:

POWER SYSTEM
TESTING CO.

CABLE HIGH POTENTIAL TEST
COLLEGE OF SAN MATEO
FEEDER 1





Northern • Central • Southern
California

DC HIGH POTENTIAL TEST REPORT


CUSTOMER	Contra Costa Electric	LOCATION	COLLEGE CT, SAN MATEO	JOB NO.	H12270
			1700 W. HUNSDALE BLVD.	DATE	6.9.11
SWGR PN#, IDENTIFICATION:	GEN SWITCH FEEDER 2	SAN MATEO CA		TESTED BY	MH
			TEST EQUIPMENT USED:	DC HiPot	5KV Megger
				Cal. 1009392	Cal. 1010032

CABLE DATA

REMARKS: * USED DIFFERENT POWER SUPPLY FOR A & B PHASE

POWER SYSTEMS
TESTING CO.

CABLE HIGH POTENTIAL TEST
COLLEGE OF SAN MATEO
FEEDER 2





POWER SYSTEMS TESTING CO.

Northern • Central • Southern
California

DC HIGH POTENTIAL TEST REPORT

CUSTOMER	<i>Centex Costa Electric</i>	LOCATION	<i>COLLEGE OF SAN MATEO 1700 N. HUNSDALE BLVD. SAN MATEO, CA</i>	JOB NO.	<i>11/22/70</i>
				DATE	<i>10-9-11</i>
				TESTED BY	<i>MH</i>


SWGR PN# IDENTIFICATION: G&W BREAKER FEEDER CABLES TEST EQUIPMENT USED: DC HiPot Cal. 100A892
TO TRANSMITTER SKY OFFICE 101 1010432

CABLE DATA	TEST DATA	VOLTAGE TEST	VOLTAGE DECAY
STEP VOL/TRACE TEST	15VAC @ TEST VOL/TRACE		
1000' 1000' 1000'	1000' 1000' 1000'	1000' 1000' 1000'	1000' 1000' 1000'

Cable Wdg. ORDINATE										VOLTAGE DECAY			
Insulation type	STEP VOLTAGE TEST			LEAKAGE @ TEST VOLTAGE			TEST INFORMATION			Kilovolts	A	B	C
	Mils	Kilovolts		A	B	C	Time	A	B				
<u>crosslinked EP 133%</u>	220												
Voltage	15 KV	Gnd ✓	Ungnd	5 KV	.05	.08	.06	.30	.42	.43	.02	15 KV	15 KV
Conductor Size	2/0 AWG	CU ✓	AL	10 KV	.09	.10	.10	1:00	.39	.38	.05	4 KV	4 KV
Length	50 FT	Shld ✓	Unshld	15 KV	.11	.12	.11	2:00	.35	.35	.07	✓	✓
Date Installed	No Term	2	20 KV	.14	.15	.15	.15	3:00	.30	.32	.35	✓	✓
Term Type	<u>200A LOAD BREAK</u>		25 KV	.19	.20	.20	.20	4:00	.30	.31	.34	✓	✓
			30 KV	.22	.23	.24	.24	5:00	.30	.31	.34	✓	✓
			35 KV	.28	.28	.29	.29	6:00	.30	.30	.33	✓	✓
	TEST INFORMATION		40 KV	.33	.32	.33	.33	7:00	.30	.30	.33	—	—
Test voltage	50 KV	Steps	10	45 KV	.38	.38	.38	8:00	.29	.30	.33	—	—
Temp	90° F	Humidity	33%	50 KV	.39	.38	.39	9:00	.28	.30	.33	—	—
		Messer @	2500	V	B-G	C-G		10:00	.28	.29	.33	—	—
								11:00	.26	.29	.33	—	—
		Shield continuity						12:00	.28	.29	.33	—	—
		A	B	C				13:00	.28	.29	.32	—	—
		0.22	0.24	0.22				14:00	.28	.28	.32	—	—
								15:00	.28	.28	.32	—	—

POWER SYSTEMS
TESTING CO.

CABLE HIGH POTENTIAL TEST
COLLEGE OF SAN MATEO
FEEDER 4 TO TRANSFORMER





POWER SYSTEMS TESTING CO.

Northern • Central
Southern • California

TRANSFORMER TEST REPORT

CUSTOMER	<i>Contra Costa Electric</i>	LOCATION	<i>College of San Mateo</i>	JOB NO.	<i>1612270</i>
				DATE	<i>6-8-11</i>
				TESTED BY	<i>T</i>

TEST EQUIPMENT USED: AGEC TR CAT 11110-696 11100-400CAT-0110761
TRANSFORMER IDENTIFICATION: BLOC Science X FMRI

New Pad mount Transformer. 5kv merger call# 101043

NAMEPLATE INFORMATION

MEGGER TEST @ 5000 / 1000 V.						CONNECTIONS	
	Time	H-L	H-L&G	L&G	TAP POSITION	CALCULATED RATIO	
KVA 1500 kVA	:30	11.76	15.35	4.156	A- 13095	47.274:1	$H^1-H^1-X^0$
VOLTAGE 12470 480Y/277	1:00	15.46	17.06	4.976	B-12780	46.137:1	$H^2-H^1-X^0$
SERIAL NO. 201111/26724	10:00	30.46	24.66	6.6	C-12470	45.018:1	$H^3-H^2-X^0$
5.75 % @ 65 °C	A.1/30	1.31	1.11	1.19	D-12160	43.898:1	$H^1-H^1-X^0$
OIL DRY [] OIL SAMPLE TAKEN YES [] NO []	P.10/1	1.97	1.44	1.2	E-11845	42.761:1	$H^2-H^2-X^0$
Model - MA 150124 BE 48019		TEMP 60°F	HUM 30%		Winding Resistance	H^1-H^2	H^2-H^3
BIL - 9.5kV, 30kA					TAP-A	667.8 mΩ	H^3-H^1
Liquid gal/bn 335 gals					TAP-B	650.3 mΩ	662.5 mΩ
Date 04/11	H1-H2	633.3 mΩ	X1-X0 389 μm			646.5 mΩ	645 mΩ
Total 1L 8050 0.08 8050 c.B.	H2-H3	629.6 mΩ	X2-X0 363 μm		TAP-D	615.2 mΩ	609.9 mΩ
DIAGRAM	H3-H1	627.7 mΩ	X3-X0 352 μm		TAP-E	597.4 mΩ	592.2 mΩ
				VISUAL INSPECTION			
BUSHINGS ✓	GROUNDING ✓			TEMP. GAUGE 20°C ✓			SUDDEN PRES. DEV. ✓
INSULATORS ✓	ANCHORING ✓			LIQUID LEVEL GA Full Normal ✓			PRES. RELIEF. DEV. ✓
CONNECTIONS ✓	FANS/CONTROLS ✓			PRES. GAUGE n/a			

REMARKS:

Two-Winding Transformers
Capacitance and Power Factor Tests

COMPANY	Contra Costa Electric	DATE	6-8-11
TEST LOCATION	College of San Mateo	TESTED BY	CG, SC
XFMR IDENT.		TEST SET NO.	B1004E Delta-2000 CAL#1010220
XFMR SERIAL NO.	20111126724	AIR TEMPERATURE	55°F
XFMR MFR	C& Power System	OIL TEMPERATURE	20%
HIGH KV	12470	% RH	40%
HIGH KV BUSH		WEATHER	Good
LOW KV	480Y/271	TERTIARY KV	SGL □ Y □ △ □
LOW KV BUSH		TERTIARY BUSH	

TRANSFORMER OVERALL TESTS

TEST NO.	INSULATION TESTED	TEST MODE	TEST CONNECTIONS (WINDINGS)				TEST KV	CAPACITANCE C (PF)	% POWER FACTOR			WATTS @ EQUIV 10 KV @ EQUIV 2.5 KV	INSUL- ATION RATING
			ENG	GND	GAR	UST			MEASURED	20°C %PF	CORR FCTR		
1	C _{HG} + C _{HL}	GST GND	H	L			9.98	9013.1	.25%			,7188	
2	C _{HG}	GST	H		L		10.02	1037	.19%			,0606	
3	C _{HL}	UST	H			L	10.05	7976.2	.26%			,6561	
4	C _{HL}	—	TEST 1 MINUS TEST 2				—	7976.1					
5	C _{LG} + C _{HL}	GST GND	L	H			.28	16537	.33%			1.728	
6	C _{LG}	GST	L		H		.28	8586.8	.28%			,7576	
7	C _{HL}	UST	L			H	.28	7978.1	.29%			,6863	
8	C _{HL}	—	TEST 5 MINUS TEST 6				—	7950.2					
9	C _{HG}	—	C _{HG} MINUS HIGH BUSH.				—						
10	C _{LG}	—	C _{LG} MINUS LOW BUSH.				—						

BUSHING TESTS


TEST NO.	BUSHING NO. SER. NO.	♦						Excitation Test @ 10KV					
HI KV	11				UST			H ¹ -H ² =	26.7mA				
	12				UST			H ² -H ³ =	53.6mA				
	13				UST			H ³ -H ¹ =	51.1mA				
	14	N			UST								
LO KV	15				UST								
	16				UST								
	17				UST								
	18	N			UST								
	19	OIL TEST			UST								

INSULATION RATING KEY

G = GOOD
D = DETERIORATED
I = INVESTIGATE
B = BAD (REMOVE OR RECONDITION)

H = HIGH-VOLTAGE WINDING
L = LOW-VOLTAGE WINDING
G = GROUND
N = NEUTRAL BUSHING
NOTE: SHORT EACH WINDING ON ITSELF.

EQUIVALENT CIRCUIT



REMARKS

Test No. 4, 8, 9, 10 are calculated intercheck values.

Test #1 = 28.30mA Test #5 = 51.78mA.
Test #2 = 3.255mA Test #6 = 26.93mA.
Test #3 = 25.04mA Test #7 = 25.04mA.



ACTS 4:12

Date Printed 07/05/2011

TC# 9389

Customer 3177500 POWER SYSTEMS TESTING
 Sub-Name COLLEGE OF SAN MATEO

City HAYWARD, CA
 Unit No. NEW OADMOUNT XFMR

Location Other OUTDOOR/GROUND
 BLDG. SCIENCE

NAMEPLATE DATA

Manufacturer	CG POWER	Equipment Type	TRANSFORMER
Manufacture Date	04/20/2011	Transformer Class	OA
Serial No.	20000026724	Impedance %	5.75
KVA Rating	1,500	Phase/Cycle	3/60
High Voltage	12,470 D	Liquid Type	OIL
Low Voltage	480 Y	Gallons	335
Weight	8,050 lbs	Other Access	

ADDITIONAL EQUIPMENT

Radiators	Yes	Conservator Tank	No
Fans	No	LTC Compartment	No
Water Cooled	No	Bushing Location	Side Encl.
Oil Pumps	No	Breather	
Top FPV	1.50 in Plug	Hose Length	
Bottom FPV	1.50 in Valve	Service Online	0 ft
Insulation Type	65C	Power Available	

VISUAL INSPECTION

DATE	LEVEL	SAMPLE TEMP	TOP TEMP	P/V	PAINT	LEAKS
06/15/2011	NORMAL	15	25	0.00	GOOD	NONE

FIELD SERVICE

DATE

SERVICE

Additional Information

Reason Not Tested

LIQUID SCREEN TEST DATA

DATE	SERVICE	ACID	IFT	DIEL 877	DIEL 1816	COLOR	SP.GRAV.	VISUAL	SEDIMENT
06/15/2011		0.020 AC	39.8 AC	48 AC		0.50 AC	0.890 AC	CLEAR AC	NONE AC

INHIBITOR CONTENT

DATE PCT. BY WEIGHT

NOTE: STUDIES SHOW THAT A LEVEL OF .3% INHIBITOR IS
 OPTIMUM FOR PRESERVATION OF IN-SERVICE TRANSFORMER
 OILS. OILS WITH A LEVEL BELOW .08% ARE CONSIDERED TO BE
 UNINHIBITED.

LIQUID POWER FACTOR

DATE 25 C 100 C

This test was not run on this transformer.



ACTS 4:12

Page 2

Date Printed 07/05/2011

TC# 9389

Customer 3177500 POWER SYSTEMS TESTING S/N 20000026724
Sub-Name COLLEGE OF SAN MATEO Mfg. CG POWER
Location OUTDOOR/GROUND Unit No. NEW OADMOUNT XFMR

Gal Ltq 335 gal
KVA 1500 Primary 12,470 D
Secondary 480 Y

KARL FISCHER TESTING MOISTURE CONTENT EXPRESSED IN PPM

DATE	AVG		PCT. SATURATION	MOIST./DRY WGT.		GRADE
	TEMP	PPM		PCT.	GRADE	
06/15/2011	20	6	10.0	AC	1.18	A

FURAN ANALYSIS EXPRESSED IN PPB

DATE	5H2F	2FOL	2FAL	2ACF	5M2F	TOTAL

This test was not run on this transformer.

GAS-IN-OIL ANALYSIS GAS CHROMATOGRAPHY EXPRESSED IN PPM

DATE	HYDROGEN	OXYGEN	NITROGEN	METHANE	CARBON	CARBON	ETHANE	ETHYLENE	ACETYLEN	TOTAL	TOTAL
					MONOXIDE	DIOXIDE					
06/15/2011	7	19,546	78,851	2	6	261	ND	ND	ND	15	98,673

RECOMMENDATION RETEST 3 MONTHS

A-THE ANALYSIS OF THIS SAMPLE SHOWS ONLY MINOR AMOUNTS OF COMBUSTIBLE GAS. THIS BASELINE INDICATES NORMAL OPERATION.

ICP METALS-IN-OIL EXPRESSED IN PPM

DATE	ALUMINUM	IRON	COPPER

This test was not run on this transformer.

PCB CONTENT EXPRESSED IN PPM

DATE	1242	1254	1260	OTHER	TOTAL

This test was not run on this transformer.

POWER SYSTEMS

TESTING CO.

Northern • Central
Southern • California



SWITCHGEAR INSPECTION REPORT

CUSTOMER	<i>Centra Costa Electric</i>	LOCATION	<i>COLLEGE OF SAN MATEO</i>	JOB NO.	<i>H12270</i>
			<i>1920 W. HILLSIDE BLVD.</i>	DATE	<i>6-8-11</i>
			<i>SAN MATEO, CA</i>	TESTED BY	<i>Mitt/SC</i>

SWGR. IDENTIFICATION	<i>MSS 480V</i>	MANUFACTURE	<i>EATON/CUTTER MANUFACTURER</i>	S.O./REQ NO.	<i>SSFO224570</i>
		RATINGS:	VOLTAGE <i>480/277</i> AMPERAGE <i>2000A</i>	SERIAL NO.	<i>3 PHASE, KURE</i>

VISUAL INSPECTION					
GROUND LOCATION	BUS CONNECTIONS	CURRENT TRANSFORMERS	MIMIC BUS	INTERLOCKS	
GROUND SIZE	✓ CABLE CONNECTIONS	✓ POTENTIAL TRANSFORMERS	✓ CIRCUIT IDENTIFICATION	✓ DO MECHS	<i>N/A</i>
GROUND FAULT PROTECTION	✓ BUS SUPPORTS	✓ CUBICLE HEATERS	✓ INTERIOR CONDITION	✓ SEC CONTACTS	<i>N/A</i>
ANCHORING	✓ CABLE SUPPORTS	✓ CONTROL FUSES	✓ EXTERIOR CONDITION	✓ BAT/BAT CHARGER	<i>N/A</i>
BUS SIZING	✓ BUS INSULATION	✓ CONTROL WIRING	✓ DOOR ADJUSTMENTS	✓ DRAWINGS ON SITE	<i>✓</i>
BUS SPACING	✓ CABLE INSULATION	✓ CONTROL CONNECTIONS	✓ INDICATING LAMPS	<i>N/A</i>	
BUSHINGS	✓	✓			
BUS OVERPOTENTIAL@	KV :	DURATION	A PHASE	B PHASE	C PHASE
BUS RESISTANCE	MEASURED IN MICRO-OHMS		A PHASE <i>78.4 mΩ</i>	B PHASE	C PHASE <i>80.9 mΩ</i>
MEGGER TEST	TEMP/HUMID	BUS IDENTIFICATION	BUS SIZE	C-GRN	C-GRN
@ <i>1000</i>	VOLTS <i>72.3°F / 31%</i>	<i>MAIN BUS</i>	<i>3 1/4" (2)</i>	<i>A-GRN</i>	<i>B-GRN</i>
METER INV. #.	<i>100783</i>				

REMARKS



Northern • Central
Southern • California



LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER *Contra Costa Electric*

LOCATION *College of San Mateo*

JOB NO. *H/2270*

DATE *6-8-11*

TESTED BY *MH/Se*

SWGR PNL ID: *MSB 4804*
FEEDER DESIGNATION: *MAIN*

BREAKER INFORMATION

MFG./TYPE	DRAWOUT	MEG	TEST DATA		
STYLE NO.	FIXED	TOL.	AS FOUND		
MIN/MAX			A	B	C
INSTANTANEOUS PICK UP @ 2	(4000)	±10%	3800	3800	3800
LTD PICK UP @ 1.0	(2000)	±10%	2150	2140	2140
STD PICK UP @ 2	(2000)	±10%	2000	2000	2000
GR FAULT PICK UP @ 1.0	(1250)	±10%	1180	1160	1160
LTD TIME @ .5 Del. Setting 2 @ 300 %	5.5-8	6	6	6	6
STD TIME @ 2 Del. Setting 2 IZT out @ 150 %	.15-.25	.20	.20	.20	.20
GF TIME @ 1.0 Del. Setting 2 IZT out @ 150 %	.15-.25	.21	.21	.21	.21
MILLIVOLT DROP @ RATED CURRENT		103	98	106	
ANTI SINGLE PHASE DEVICE	—	N/A	N/A	N/A	
NEUTRAL RATIO AND POLARITY	✓	✓	✓	✓	✓
G.F. Pickup / Time Delay 2					
ST Pickup 2 Time Delay 1 IZT IFT OFF					
INST. Pickup override 36,000					
G.F. Pickup / Time Delay 5 IZT IFT ON/IPT OFF					
AS FOUND <input type="checkbox"/> AS LEFT <input type="checkbox"/> AS Per STUDY <input checked="" type="checkbox"/>					
MEGGER RESULTS @ 1000 V	A	B	C	A-B	B-C
				C-A	A-G
REMARKS				B-G	C-G

BREAKER CLOSED

BREAKER OPEN		
MEGGER RESULTS @ 1000 V	A	B
	C	



Northern • Central
Southern • California

POWER SYSTEMS

TESTING CO.

LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER <i>Contra Costa Electric</i>		LOCATION <i>College at San Mateo</i>		JOB NO. <i>H12270</i>
SWGR PNL ID: <i>BLDG 36</i>		TEST EQUIPMENT USED: <i>20 kA Cal.</i>		DATE <i>6-8-11</i>
FEEDER DESIGNATION: <i>BLDG 36</i>		TESTED BY <i>MH/SC</i>		
BREAKER INFORMATION				TEST DATA
MFG./TYPE	DRAWOUT			TEST DATA
		MFG. TOL.	AS FOUND	
<i>EATON/HAND 65K</i>	<i>FIXED</i>	<i>N/A</i>	<i>N/A</i>	AS LEFT
STYLE NO. <i>1488D0266</i>	CAT: <i>HND31273ow</i>			
TRIP UNIT TYPE <i>DIAGNTRIP RMS 310</i>				
LTD RANGE <i>1-0</i>	DELAY <i>FIXED</i>			
STD RANGE <i>2-8</i>	DELAY <i>INST-300</i>	<i>PT ON/PT OFF</i>		
INST. RANGE <i>N/A</i>				
G.F. RANGE <i>1-0</i>	DELAY <i>INST-500</i>	<i>PT ON/PT OFF</i>		
CABLE/BUS SIZE <i>N/A</i>				
Frame Rating <i>1200 A</i>	Trip Rating <i>1200 A</i>	<i>PT ON/PT OFF</i>		
BREAKER SETTINGS				
L.T. Pickup <i>1</i>	Time Delay <i>Fixed</i>			
ST. Pickup <i>2</i>	Time Delay <i>INST 12 T</i>	<i>PT ON/PT OFF</i>		
INST. Pickup <i>1400</i>				
G.F. Pickup <i>4</i>	Time Delay <i>INST 300</i>	<i>PT ON/PT OFF</i>		
AS FOUND <input type="checkbox"/>	AS LEFT <input type="checkbox"/>	AS Per STUDY <i>2</i>		
		MEGGER RESULTS @ <i>1000 V</i>		
		A	B	C
		<i>2.26</i>	<i>2.26</i>	<i>2.26</i>
REMARKS				
BREAKER OPEN				
BREAKER CLOSED				

POWER SYSTEM
TESTING CO.

Northern • Central
Southern • California



LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER	Contra Costa Electric	LOCATION	College of San Mateo	JOB NO.	H12270
				DATE	6-8-11
SWGR PN/LD:	480 V MSB	TEST EQUIPMENT USED:	20 KVA CAL	TESTED BY	MH/SC
FEEDER DESIGNATION: SPARE					
BREAKER INFORMATION					
MFG./TYPE	DRAWOUT	TEST DATA			AS LEFT
STYLE NO.	EATON HKD65K	MFG. TOL.	A	B	C
TRIP UNIT TYPE	DISC TRIP BRS 310	MIN/MAX	A	B	C
LTD RANGE	DELAY FIXED	INSTANTANEOUS PICK UP	()	N/A	
STD RANGE	2-8	LTD PICK UP @ 10 (FIXED)	(250)	±10%	270 270
INST. RANGE	1-5	STD PICK UP @ 2	(500)	±10%	480 480
G.F. RANGE	1-5	GR FAULT PICK UP @ 5	(400)	±10%	390 390
CABLE/BUS SIZE		LTD TIME @ 1/0	Det. Setting FIXED @ 300 %	30-50	34 34
Frame Rating	400 A	STD TIME @ 2	Det. Setting 200ms @ 150 %	.15-.25	.19 .19
	Trip Rating @ 250 A	GFTIME @ 5	Det. Setting 200 ms @ 150 %	.25-.35	.29 .29
BREAKER SETTINGS					
LT Pickup	1 Time Delay	Fixed	ANTI SINGLE PHASE DEVICE		
ST Pickup	3 Time Delay	Fast	NEUTRAL RATIO AND POLARITY		
INST. Pickup	Fixed				
G.F. Pickup	5 Time Delay	300 ms	BRCKER OPEN	BREAKER CLOSED	
AS FOUND	□ AS LEFT	□ AS Per STUDY	MEGGER RESULTS @ 1000 V		
REMARKS					



Northern • Central
Southern • California

LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER <i>Contra Costa Electric</i>		LOCATION <i>College of San Mateo</i>	JOB NO. <i>H12270</i>						
		DATE <i>6-8-11</i>							
SWGR/PNL ID: <i>MSB 480 V</i>	FEEDER DESIGNATION: <i>SPARE</i>	TEST EQUIPMENT USED: <i>20 KA CAL.</i>	TESTED BY <i>MH/SC</i>						
BREAKER INFORMATION		TEST DATA							
MFG./TYPE	DRAWOUT	TEST OUT			TEST FOUND			AS LEFT	
		MIN/MAX	TOL.	A	B	C	A		B
<i>EATON / HKDUSK</i>	<i>FIXED</i>								
STYLE NO. <i>142082G03 CAT: HKD340OF</i>									
TRIP UNIT TYPE <i>DIGITRIP RMS 310</i>									
LTD RANGE <i>5</i> DELAY <i>FIXED</i>									
STD RANGE <i>2-8</i> DELAY <i>INST. 300</i> <i>PT ON/PT OFF</i>									
INST. RANGE <i>N/A</i>									
G.F. RANGE <i>1-5</i> DELAY <i>INST. 500</i> <i>PT ON/PT OFF</i>									
CABLE/BUS SIZE <i>N/A</i>									
Frame Rating <i>100</i> A Trip Rating <i>300</i> A									
BREAKER SETTINGS		TEST DATA							
LT Pickup <i>/</i> Time Delay <i>1st 1.5</i> <i>PT ON/PT OFF</i>									
ST Pickup <i>3</i> Time Delay <i>1st 1.5</i> <i>PT ON/PT OFF</i>									
INST. Pickup <i>Fixed</i>									
G.F. Pickup <i>5</i> Time Delay <i>300</i> <i>PT ON/PT OFF</i>									
AS FOUND <input type="checkbox"/> AS LEFT <input type="checkbox"/> AS Per STUDY <input checked="" type="checkbox"/>									
MEGGER RESULTS @ <i>1000 V</i>	A	B	C	A-B	B-C	C-A	A-G	B-G	C-G
REMARKS									
BREAKER OPEN									
BREAKER CLOSED									

POWER OWNERS

TESTING CO.

Northern • Central
Southern • California



LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER	Contra Costa Electric	LOCATION	College of San Mateo	JOB NO.	4/22/20
SWGR PN#				DATE	6-8-11
FEEDER DESIGNATION:	B20	TEST EQUIPMENT USED:	20 KA Cal.	TESTED BY	MHSC

BREAKER INFORMATION		TEST DATA			
MFG./TYPE	DRAWOUT	MFG. TOL.	AS FOUND		
INSTANTANEOUS PICK UP	()	N/A	A	B	C
LTD PICK UP @ 1.0(FIXED)	(300)	±10%	310	310	310
STD PICK UP @ 2	(600)	±10%	600	600	600
GR FAULT PICK UP @ 5	(400)	±10%	370	370	370
LTD TIME @ 1.0	Det. Setting <u>Fixed</u> @ 300 %	30-50	35	35	35
STD TIME @ 2	Det. Setting 200 ms @ 150 %	15-25	.19	.19	.19
GF TIME @ 5	Det. Setting 300ms @ 150 %	25-.35	.29	.29	.29
MILLIVOLT DROP @ RATED CURRENT					
CABLE/BUS SIZE			56	52	53
Frame Rating	100 A	Trip Rating	300	A	
BREAKER SETTINGS					
LT PICKUP	1 Time Delay	Fixed			
ST PICKUP	3 Time Delay	Inst Tr	PT ON / PT OFF		
INST. Pickup	Fixed				
G.F. Pickup	5 Time Delay	300	PT ON / PT OFF		
AS FOUND	□ AS LEFT	□ AS Per STUDY	□		
REMARKS					
MEGGER RESULTS @		BREAKER OPEN			
1000 V		A	B	C	
		A-B	B-C	C-A	
		2.26	2.26	2.26	2.26
					2.26
					2.26



Northern • Central
Southern • California

LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER	Contra Costa Electric	LOCATION	College of San Mateo	JOB NO.	4112270
				DATE	6-8-11
SWGR PNL ID:	4500 480V	TEST EQUIPMENT USED:	20 KA Cal.	TESTED BY	MH/SC
FEEDER DESIGNATION:	S18				

BREAKER INFORMATION		TEST DATA			
MFG./TYPE	DRAWOUT	MFG.	AS FOUND	AS LEFT	
MIN/MAX	TOL.	A	B	C	A
INSTANTANEOUS PICK UP	()	N/A			
LTD PICK UP @ 1.0 (FIXED)	(400)	±10%	420	420	420
STD PICK UP @ 2	(800)	±10%	800	800	800
GR FAULT PICK UP @ 5	(400)	±10%	380	380	380
LTD TIME @ 1.0 Del. Setting FIXED @ 300	% 30-50	35	35	35	35
STD TIME @ 2 Del. Setting 100ms @ 150 %	.15-.25	.19	.19	.19	.19
GFT TIME @ 5 Del. Setting 300ms @ 150 %	.26-.35	.29	.29	.29	.29
MILLIVOLT DROP @ RATED CURRENT		68	65	63	
ANTI SINGLE PHASE DEVICE	N/A	N/A	N/A	N/A	
NEUTRAL RATIO AND POLARITY					✓ Rev. Trip @ 190
BREAKER OPEN					
MEGGER RESULTS @ 1000 V	A	B	C	A-B	B-C
AS FOUND <input type="checkbox"/> AS LEFT <input type="checkbox"/> AS Per STUDY <input checked="" type="checkbox"/>	2.26	2.26	2.26	2.26	2.26
REMARKS					



POWER SYSTEMS

TESTING CO.

Northern • Central
Southern • California

LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

POWER SYSTEMS
TESTING CO.

Northern • Central
Southern • California



LOW VOLTAGE CIRCUIT BREAKER TEST REPORT

CUSTOMER <u>Contra Costa Electric</u>		LOCATION <u>College of San Mateo</u>		JOB NO. <u>H12270</u>	
				DATE <u>6-8-11</u>	
				TESTED BY <u>MH/SC</u>	
SWGR PNL ID: <u>M5B 480V</u>		FEEDER DESIGNATION: <u>B27</u>		TEST EQUIPMENT USED: <u>20 kV CAL.</u>	
BREAKER INFORMATION					
MFG./TYPE	DRAWOUT	TEST DATA		AS LEFT	
EATON / HKD65K	X FIXED	MFG.	AS FOUND	A	B
STYLE NO. <u>492D82503 CAT: HK03400F</u>		TOL.		C	C
TRIP UNIT TYPE <u>DISJETP RMS 300</u>		MIN/MAX		A	B
LTD RANGE <u>DELAY</u>	<u>FIXED</u>	()	<u>N/A</u>		
STD RANGE <u>2-8</u>	<u>DELAY</u>	<u>INSTANTANEOUS</u>	<u>410%</u>	<u>410</u>	<u>410</u>
INST. RANGE <u>N/A</u>	<u>DELAY</u>	<u>LTD PICK UP</u>	<u>410%</u>	<u>800</u>	<u>800</u>
G.F. RANGE <u>1-5</u>	<u>DELAY</u>	<u>STD PICK UP</u>	<u>410%</u>	<u>380</u>	<u>380</u>
CABLE/BUS SIZE <u>N/A</u>	<u>INST-500</u>	<u>GR FAULT PICK UP</u>	<u>400%</u>	<u>380</u>	<u>380</u>
Frame Rating <u>400</u> A	<u>Trip Rating <u>400</u> A</u>	<u>LTD TIME @ 1.0</u>	<u>Dei. Setting <u>FIXED</u></u>	<u>300%</u>	<u>36</u>
		<u>STD TIME @ 2</u>	<u>Dei. Setting <u>200 ms</u></u>	<u>300%</u>	<u>19</u>
		<u>GF TIME @ 5</u>	<u>Dei. Setting <u>300ms</u></u>	<u>300%</u>	<u>29</u>
BREAKER SETTINGS					
LTD Pickup <u>1</u>	Time Delay <u>Fixed</u>	MILLIVOLT DROP @ RATED CURRENT		ANTI SINGLE PHASE DEVICE	
STD Pickup <u>3</u>	Time Delay <u>1st Tier</u>	ANTI NEUTRAL POLARITY		NEUTRAL RATIO AND POLARITY	
INST. Pickup <u>Fixed</u>					
G.F. Pickup <u>5</u>	Time Delay <u>300</u>	BREAKER OPEN		BREAKER CLOSED	
AS FOUND <input type="checkbox"/> AS LEFT <input type="checkbox"/>		MEGGER RESULTS @ <u>1000 V</u>			
REMARKS					




Northern • Central
Southern • California

POWER SYSTEMS TESTING CO.

TRANSFORMER TEST REPORT

CUSTOMER	<i>Centex Costa Electric</i>	LOCATION	<i>COLLEGE OF SAN MATEO</i>	JOB NO.	<i>4/22/70</i>
			<i>1700 W. HUNSDORF BLVD</i>	DATE	<i>6-8-71</i>
			<i>SAN MATEO, CA</i>	TESTED BY	<i>MHC</i>
TRANSFORMER IDENTIFICATION:	<i>Lightning Transformer.</i>	TEST EQUIPMENT USED:	<i>TTR C.R. 100%</i>		

NAMEPLATE INFORMATION



REMARKS




POWER SYSTEMS

TESTING CO.

**LOS ANGELES - SAN DIEGO
HAYWARD - FRESNO - SACRAMENTO**

GROUND SYSTEM RESISTANCE TEST REPORT

CUSTOMER: Contra Costa Electric	LOCATION: College of San Mateo	JOB#: H/2270
TEST METHOD: Fall of Potential	TEST EQUIPMENT USED: AFMC Earth Megger M#4500 C4C II 1010715	DATE: 6-8-11 TESTED BY: SC
GROUND SYSTEM TEST LAYOUT		
TEST DATA		
GROUND IDENTIFICATION	TYPE/SIZE/DEPTH	RESISTANCE
Main	GRID	2.92 ~



TEST CONDITIONS

No rainfall within the last 12 hrs.

REMARKS:



Northern • Central • Southern
California


GROUND ROD RESISTANCE TEST REPORT

CUSTOMER	Contra Costa Electric	LOCATION	College of San Mateo	JOB NO.	412270
				DATE	6-8-11
				TESTED BY	SC

TEST METHOD: Point to Point
TEST EQUIPMENT USED: AFMC Gank Megger Model # 4500
CAT # 1A10715

TEST DATA

GROUND ROD LAYOUT



TEST CONDITIONS

No rainfall within the last 72 hrs.

REMARKS: