

As a result, the Administration determined that it would be best to demolish Building 20 and the associated greenhouses; then construct approximately 125-200 parking spaces (replacing the existing 30-40 spaces). Due to the opening of Building 10, new parking spaces on the east side of campus are definitely needed.

Total Project Cost: This project has an estimated cost of approximately \$5 million, to be funded by Measure H general obligation bond funds and local funds.

Status: The project is currently on hold pending resolution of legal challenges.

COLLEGE OF SAN MATEO – BUILDING 19 EMERGING TECHNOLOGIES CENTER

Project Description: The 45-year-old Building 19 contains hazardous materials, does not meet current structural, accessibility or energy efficiency codes, and is constructed of cast-in-place concrete, which does not lend itself to reconfiguration. Building 12 was constructed at the same time as Building 19, and has similar deficiencies. Both buildings are planned for demolition, to allow reconstruction of a new, approximately 53,000 square foot state of the art technology-learning center with Maker Space.

Total Project Cost: The total project cost is estimated to be approximately \$60 million. Funding of this project is undetermined.

Status: Programming is complete. Funding is yet to be determined.

SKYLINE COLLEGE – BUILDING 19 SWING SPACE

Project Description: Building 19 will provide swing space during the construction of Buildings 1, 2 and 5 through 2023.

Total Project Cost: The total project cost is expected to be approximately \$4.5 million, to be funded by Measure H general obligation bond funds and local funds.

Status: Design is underway. Construction is scheduled to start the third quarter of 2018 with occupancy scheduled early 2019.

SKYLINE COLLEGE – BUILDING 12 ENVIRONMENTAL SCIENCE

Project Description: With the increased sensitivity to and the growth in green technologies, the College has experienced a huge growth in the environmental sciences program. The program is currently housed in scattered locations around the campus. This new approximately 21,000 square foot building will serve as a model for sustainability and a home to the programs that support these new technologies.

Total Project Cost: The total project cost is expected to be approximately \$40.7 million, to be funded by Measure H general obligation bond funds.

Status: Design is underway. Construction is scheduled to start the fourth quarter of 2017 with occupancy scheduled early 2019.